Te Raki Rural Schools Water Programme (sample)
3 Lanternquay Road, Mistlebrook Vale, Northland (sample address)
Supply ID Sample programme - 12 school supplies
Hana Ruddock - 09 000 0101
hana.ruddock@teraki-water.example

Monthly programme report

October 2026 (2026-10-01 to 2026-10-31, Pacific/Auckland)

Information copy from the sites' own records - not a regulatory submission. The colour of a site is WYLA's own summary (red: a compliance day not met, an E. coli positive without three clear tests, a lab sample missed, an inspection overdue or a red alarm still open; yellow: something raised or due), not a regulator's finding.

SUMMARY

Sites	Red	Yellow	Green
12	3	2	7

Compliance days	369 met, 2 not met (12 sites with a rule set)
Lab samples	13 taken, 11 due, 0 missed (the Ministry's monthly schedule counts the school holidays)
Positive results	1 in the period; 1 still without three clear tests
Inspections	34 done; 1 overdue at the end of the period
Alarms raised	18 red, 11 yellow; 27 resolved, 2 still open
Gateways	12; uptime 99.97 %
Data gaps	8 (1440 min)

SITES AT A GLANCE

Site	State	Compliance days met / not met	Lab samples	Positives (not cleared)	Overdue inspections	Alarms red / yellow	Uptime	Data gaps
Larkhollow Bend School (sample)	RED	30 / 1	1 of 1 due	0 (0)	1	5 / 0	100 %	0
Mistlebrook Vale School (sample)	RED	30 / 0	3 of 1 due	1 (1)	0	3 / 1	99.6 %	8
Quartzmoor Flat School (sample)	RED	30 / 1	1 of 1 due	0 (0)	0	4 / 0	100 %	0
Harrowmere Point School (sample)	YELLOW	31 / 0	1 of 1 due	0 (0)	0	4 / 4	100 %	0
Wrenfield Downs School (sample)	YELLOW	31 / 0	1 of 1 due	0 (0)	0	2 / 6	100 %	0
Brackenmoor Landing School (sample)	GREEN	31 / 0	1 of 1 due	0 (0)	0	0 / 0	100 %	0
Cobblewick Heads School (sample)	GREEN	31 / 0	1 of 1 due	0 (0)	0	0 / 0	100 %	0
Emberlea Gully School (sample)	GREEN	31 / 0	0 of 0 due	0 (0)	0	0 / 0	100 %	0
Greywillow Forks School (sample)	GREEN	31 / 0	1 of 1 due	0 (0)	0	0 / 0	100 %	0
Pipitwood Rise School (sample)	GREEN	31 / 0	1 of 1 due	0 (0)	0	0 / 0	100 %	0
Saltmarrow Bay School (sample)	GREEN	31 / 0	1 of 1 due	0 (0)	0	0 / 0	100 %	0
Sandalfern Creek School (sample)	GREEN	31 / 0	1 of 1 due	0 (0)	0	0 / 0	100 %	0

(c) 2026 Cutting Edge Integration. All rights reserved.

LARKHOLLOW BEND SCHOOL (SAMPLE)

31 Driftwood Road, Larkhollow Bend, Northland (sample address)

RED: Compliance not met on 1 day; 1 inspection overdue at the end of the period: Treated water tank inspection; 1 red alarm still open at the end of the period; 4 red alarms raised and resolved.

Compliance	NZ Self-supplied Buildings Acceptable Solution 2025 (schools, marae, halls): 30 day(s) met, 1 not met, 0 incomplete, 0 not operating, 0 with no result
Lab samples	1 taken, 1 due - Ministry of Education: every calendar month, school holidays included; Acceptable Solution, 101 people or more: monthly
Inspections	3 done; overdue: Treated water tank inspection (due by 2026-10-20)
Alarms	5 raised (5 red, 0 yellow); 4 resolved, 1 still open; longest: An inspection is overdue (red), 15830 min, still open
Gateways	1; uptime 100 %
Data gaps	0 (0 min)

Day not met	Not met
2026-10-20	UV lamp lit whenever water flows (lamp current at least the lit level, A); UV off-spec (uv1)

MISTLEBROOK VALE SCHOOL (SAMPLE)

13 Windlestraw Road, Mistlebrook Vale, Northland (sample address)

RED: E. coli detected in the sample taken 2026-10-08; 2 of 3 clear tests since; 1 red alarm still open at the end of the period; 2 red alarms raised and resolved; 1 yellow alarm raised.

Compliance	NZ Self-supplied Buildings Acceptable Solution 2025 (schools, marae, halls): 30 day(s) met, 0 not met, 1 incomplete, 0 not operating, 0 with no result
Lab samples	3 taken, 1 due - Ministry of Education: every calendar month, school holidays included; Acceptable Solution, 101 people or more: monthly
Inspections	5 done; none overdue
Alarms	4 raised (3 red, 1 yellow); 3 resolved, 1 still open; longest: E. coli was found in a lab sample (red), 32210 min, still open
Gateways	1; uptime 99.6 %, offline 180 min in 1 outage
Data gaps	8 (1440 min)

Positive	Taken	Clear tests since	Three clear tests
E. coli	2026-10-08 09:20	2 of 3	Not yet

QUARTZMOOR FLAT SCHOOL (SAMPLE)

16 Saddlecombe Road, Quartzmoor Flat, Northland (sample address)

RED: Compliance not met on 1 day; 4 red alarms raised and resolved.

Compliance	NZ Self-supplied Buildings Acceptable Solution 2025 (schools, marae, halls): 30 day(s) met, 1 not met, 0 incomplete, 0 not operating, 0 with no result
Lab samples	1 taken, 1 due - Ministry of Education: every calendar month, school holidays included; Acceptable Solution, 101 people or more: monthly
Inspections	4 done; none overdue
Alarms	4 raised (4 red, 0 yellow); 4 resolved, 0 still open; longest: UV treatment missed the site's compliance limit (red), 781 min
Gateways	1; uptime 100 %
Data gaps	0 (0 min)

Day not met	Not met
2026-10-15	UV lamp lit whenever water flows (lamp current at least the lit level, A); UV off-spec (uv1)

(c) 2026 Cutting Edge Integration. All rights reserved.

HARROWMERE POINT SCHOOL (SAMPLE)

19 Gullwhistle Road, Harrowmere Point, Northland (sample address)

YELLOW: 4 red alarms raised and resolved; 4 yellow alarms raised.

Compliance	NZ Self-supplied Buildings Acceptable Solution 2025 (schools, marae, halls): 31 day(s) met, 0 not met, 0 incomplete, 0 not operating, 0 with no result
Lab samples	1 taken, 1 due - Ministry of Education: every calendar month, school holidays included; Acceptable Solution, 100 people or fewer: every three months
Inspections	3 done; none overdue
Alarms	8 raised (4 red, 4 yellow); 8 resolved, 0 still open; longest: Mains power is off at the site (red), 142 min
Gateways	1; uptime 100 %
Data gaps	0 (0 min)

WRENFIELD DOWNS SCHOOL (SAMPLE)

34 Shepherdsgate Road, Wrenfield Downs, Northland (sample address)

YELLOW: 2 red alarms raised and resolved; 6 yellow alarms raised.

Compliance	NZ Self-supplied Buildings Acceptable Solution 2025 (schools, marae, halls): 31 day(s) met, 0 not met, 0 incomplete, 0 not operating, 0 with no result
Lab samples	1 taken, 1 due - Ministry of Education: every calendar month, school holidays included; Acceptable Solution, 101 people or more: monthly
Inspections	5 done; none overdue
Alarms	8 raised (2 red, 6 yellow); 8 resolved, 0 still open; longest: Water tank level is low (yellow), 2890 min
Gateways	1; uptime 100 %
Data gaps	0 (0 min)

BRACKENMOOR LANDING SCHOOL (SAMPLE)

40 Ferryman Road, Brackenmoor Landing, Northland (sample address)

GREEN: nothing raised, missed or overdue.

Compliance	NZ Self-supplied Buildings Acceptable Solution 2025 (schools, marae, halls): 31 day(s) met, 0 not met, 0 incomplete, 0 not operating, 0 with no result
Lab samples	1 taken, 1 due - Ministry of Education: every calendar month, school holidays included; Acceptable Solution, 101 people or more: monthly
Inspections	2 done; none overdue
Alarms	0 raised (0 red, 0 yellow); 0 resolved, 0 still open
Gateways	1; uptime 100 %
Data gaps	0 (0 min)

COBBLEWICK HEADS SCHOOL (SAMPLE)

37 Lighthouse Road, Cobblewick Heads, Northland (sample address)

GREEN: nothing raised, missed or overdue.

Compliance	NZ Self-supplied Buildings Acceptable Solution 2025 (schools, marae, halls): 31 day(s) met, 0 not met, 0 incomplete, 0 not operating, 0 with no result
Lab samples	1 taken, 1 due - Ministry of Education: every calendar month, school holidays included; Acceptable Solution, 101 people or more: monthly
Inspections	2 done; none overdue
Alarms	0 raised (0 red, 0 yellow); 0 resolved, 0 still open
Gateways	1; uptime 100 %
Data gaps	0 (0 min)

(c) 2026 Cutting Edge Integration. All rights reserved.

EMBERLEA GULLY SCHOOL (SAMPLE)

28 Foxglove Road, Emberlea Gully, Northland (sample address)

GREEN: nothing raised, missed or overdue.

Compliance	NZ Self-supplied Buildings Acceptable Solution 2025 (schools, marae, halls): 31 day(s) met, 0 not met, 0 incomplete, 0 not operating, 0 with no result
Lab samples	0 taken, 0 due - Acceptable Solution, 100 people or fewer: every three months
Inspections	2 done; none overdue
Alarms	0 raised (0 red, 0 yellow); 0 resolved, 0 still open
Gateways	1; uptime 100 %
Data gaps	0 (0 min)

GREYWILLOW FORKS SCHOOL (SAMPLE)

46 Stonebridge Road, Greywillow Forks, Northland (sample address)

GREEN: nothing raised, missed or overdue.

Compliance	NZ Self-supplied Buildings Acceptable Solution 2025 (schools, marae, halls): 31 day(s) met, 0 not met, 0 incomplete, 0 not operating, 0 with no result
Lab samples	1 taken, 1 due - Ministry of Education: every calendar month, school holidays included; Acceptable Solution, 101 people or more: monthly
Inspections	2 done; none overdue
Alarms	0 raised (0 red, 0 yellow); 0 resolved, 0 still open
Gateways	1; uptime 100 %
Data gaps	0 (0 min)

PIPITWOOD RISE SCHOOL (SAMPLE)

22 Copperbeech Road, Pipitwood Rise, Northland (sample address)

GREEN: nothing raised, missed or overdue.

Compliance	NZ Self-supplied Buildings Acceptable Solution 2025 (schools, marae, halls): 31 day(s) met, 0 not met, 0 incomplete, 0 not operating, 0 with no result
Lab samples	1 taken, 1 due - Ministry of Education: every calendar month, school holidays included; Acceptable Solution, 101 people or more: monthly
Inspections	2 done; none overdue
Alarms	0 raised (0 red, 0 yellow); 0 resolved, 0 still open
Gateways	1; uptime 100 %
Data gaps	0 (0 min)

SALTMARROW BAY SCHOOL (SAMPLE)

43 Sandpiper Road, Saltmarrow Bay, Northland (sample address)

GREEN: nothing raised, missed or overdue.

Compliance	NZ Self-supplied Buildings Acceptable Solution 2025 (schools, marae, halls): 31 day(s) met, 0 not met, 0 incomplete, 0 not operating, 0 with no result
Lab samples	1 taken, 1 due - Ministry of Education: every calendar month, school holidays included; Acceptable Solution, 101 people or more: monthly
Inspections	2 done; none overdue
Alarms	0 raised (0 red, 0 yellow); 0 resolved, 0 still open
Gateways	1; uptime 100 %
Data gaps	0 (0 min)

(c) 2026 Cutting Edge Integration. All rights reserved.

SANDALFERN CREEK SCHOOL (SAMPLE)

25 Millrace Road, Sandalfern Creek, Northland (sample address)

GREEN: nothing raised, missed or overdue.

Compliance	NZ Self-supplied Buildings Acceptable Solution 2025 (schools, marae, halls): 31 day(s) met, 0 not met, 0 incomplete, 0 not operating, 0 with no result
Lab samples	1 taken, 1 due - Ministry of Education: every calendar month, school holidays included; Acceptable Solution, 101 people or more: monthly
Inspections	2 done; none overdue
Alarms	0 raised (0 red, 0 yellow); 0 resolved, 0 still open
Gateways	1; uptime 100 %
Data gaps	0 (0 min)

(c) 2026 Cutting Edge Integration. All rights reserved.